

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Jennings Middle School - Refinish Gym Floor
Address: 9325 Governors Run Drive
City/State/Zip: Seffner, FL 33584
 District Project Number: **100035**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: All Sport Court Surfacing
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	03/06/19	P
Inspection/Task: Sand	03/06/19	P
Inspection/Task: Paint	03/18/19	P
Inspection/Task: Sealer	03/25/19	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	03/29/19	P
Total Project Duration:	21	Days

REPORT DATE, PREPARED BY: **3/6/2019** Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 0
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ -

PROJECT DESCRIPTION:

Scope of Work:
 Sand and refinish gymnasium floor. Demo and replace damaged flooring. Drum sand floor to bare wood. Layout and paint game lines and logo. Seal floor.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Prep	0%	Sand
Finish	0%	Paint
Finish	0%	Seal
N/A	0%	N/A
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	9,765.40
AMOUNT BILLED TO DATE:		
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		21
CALENDAR DAYS EXPENDED:		0
PERCENT TIME EXPENDED:		0%
TOTAL LOST WEATHER DAYS:		0

COMMENTS: