

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Sickles High School - Repave Track  
**Address:** 7950 Gunn Highway  
**City/State/Zip:** Tampa, FL 33626  
 District Project Number: **100018**

**PROJECT DIRECTORY:**  
**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	06/04/18	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	06/14/18	A
<b>Total Project Duration:</b>	10	Days

<b>Contractor / Bid-Vendor:</b>	Alto Construction
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Construction Manager / GC:</b>	N/A
<b>CM/GC PROJECT MANAGER:</b>	N/A
<b>Design Professional:</b>	N/A

REPORT DATE, PREPARED BY: **3/14/2019** Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Bid-Vendors:</b>	1
<b># of OSD/MBE/SBE Bid-Vendors:</b>	0
<b># of Local Bid-Vendors:</b>	1
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ -
<b>\$ Value of Local Participation:</b>	\$ 77,951.08

**PROJECT DESCRIPTION:**

**Scope of Work:**  
**Mill and pave 8 lane track. Stripe new track for national regulation.**

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Mill and Pave Track
Finishes	100%	Stripe Track
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**  
 Sickles track was a project listed on the school-by-school list of Education Referendum Projects; however, this was a deferred maintenance project that was completed prior to the referendum passing. No referendum dollars were used to fund this project.

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	77,951.08
<b>AMOUNT BILLED TO DATE:</b>	\$	77,951.08
<b>PERCENT DOLLARS EXPENDED:</b>		100%
<b>CONTRACT CALENDAR DAYS:</b>		10
<b>CALENDAR DAYS EXPENDED:</b>		10
<b>PERCENT TIME EXPENDED:</b>		100%
<b>TOTAL LOST WEATHER DAYS:</b>		0