

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Folsom ES HVAC Replacement Phase 1  
**Address:** 9855 Harney Rd  
**City/State/Zip:** Thonotosassa, FL 33592  
 District Project Number: 100016

**PROJECT DIRECTORY:**

**HCPS Department:** Planning & Construction  
**HCPS Representative:** Chuck Plante

**PROJECT OVERVIEW:** (A=Actual, P=Projected)      Date      (A/P)

<b>Project Start:</b>	06/03/19	A
<b>Inspection/Task:</b>		
<b>Inspection/Task:</b>		
<b>Inspection/Task:</b>		
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Substantial Completion:</b>	08/01/19	P
<b>Total Project Duration:</b>	60	Days

**Subcontractor/Scope** Apollo Const/Mech Rooms  
**Subcontractor/Scope** Echanique & Sons/HVAC  
**Subcontractor/Scope** Voltair/Electrical  
**Subcontractor/Scope** Paramount/Painting  
**Subcontractor/Scope** Custom Metals/Misc Metals

**Construction Manager / GC:** Wharton-Smith, Inc  
 CM/GC PROJECT MANAGER: Nicole Odell  
**Design Professional:** Ossi Consulting Engineers

REPORT DATE, PREPARED BY: 6/7/2019 Nicole Odell

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Subcontracts/Vendors:</b>	5
<b># of OSD/MBE/SBE Subcontractors/Vendors:</b>	3
<b># of Local Subcontractors-Vendors:</b>	5
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ 643,861.00
<b>\$ Value of Local Participation:</b>	\$ 652,442.00

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Phase 1 Summer 2019: New Chiller, New Associated Chiller Yard Equipment, Piping and Specialties, New Underground Chilled Water Pipes, New Mechanical Room Additions.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List: Echanique & Sons  
 City List: Apollo Construction  
 Other List: Voltair Constructors, LLC

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	0%	
Finishes	0%	
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$ 1,250,882.00
<b>AMOUNT BILLED TO DATE:</b>	\$ -
<b>PERCENT DOLLARS EXPENDED:</b>	0%
<b>CONTRACT CALENDAR DAYS:</b>	60
<b>CALENDAR DAYS EXPENDED:</b>	4
<b>PERCENT TIME EXPENDED:</b>	7%
<b>TOTAL LOST WEATHER DAYS:</b>	0