

HCPS PROJECT PROGRESS REPORT

PROJECT INFORMATION:
Name: Greco Middle
Address: 6925 E. Fowler Ave.
City/State/Zip: Temple Terrace, FL 33617
 District Project Number: **100019**

PROJECT DIRECTORY:
HCPS Department: Communications & Electronics
HCPS Representative: Jeffrey McNickle
Contractor / Bid-Vendor: R&R Business Solutions

PROJECT OVERVIEW: (A=Actual, P=Projected) Date A/P
Project Start: 01/07/19 A
Inspection Type: System 01/31/19 A
Inspection Type:
Inspection Type:
Inspection Type:
Inspection Type:
Final Completion: 01/31/19 A
Total Project Duration: 24 Days

Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Construction Manager / GC: N/A
Design Professional: N/A
REPORT DATE, PREPARED BY: 3/26/2019 Jeffrey McNickle

ADMINISTRATIVE OVERVIEW:
Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 1
of Local Bid-Vendors: 1
\$ Value of OSD/MBE/SBE Participation: \$ 33,929.00
\$ Value of Local Participation: \$ 33,929.00

PROJECT DESCRIPTION:
Scope of Work:
 Replaced Security System.

OSD/MBE/SBE PARTICIPATION REGISTRATION:
 OSD/HCPS
 State of Florida
 County List: ex. Hillsborough, Pinellas, Pasco
 City List: ex. Tampa
 Other List: ex. Port of Tampa Bay

SCHEDULE POSITION (actual) (+ days = ahead of schedule)
 Critical Path Report 0 days

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	N/A
Structure	0%	N/A
Envelope	0%	N/A
Finishes	0%	N/A
MEP Sys.	0%	N/A

COMMENTS:
 Before photo not available.

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	33,929.00
AMOUNT BILLED TO DATE:	\$	33,929.00
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		24
CALENDAR DAYS EXPENDED:		24
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0