

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Colson Elementary School
Address: 1520 Lakeview Avenue
City/State/Zip: Seffner, FL 33584
 District Project Number: **100002**

PROJECT OVERVIEW: (A=Actual, P=Projected) Date (A/P)

Project Start:		05/24/19	A
Inspection/Task:	Furniture/Comp Move	06/03/19	A
Inspection/Task:	Floor & Wall Protection	06/06/19	P
Inspection/Task:	Demo Ceiling	06/07/19	P
Inspection/Task:		N/A	P
Inspection/Task:		N/A	P
Final Completion:		08/01/19	P
Total Project Duration:		69	Days

ADMINISTRATIVE OVERVIEW:

Total # of Subcontracts/Vendors:	13
# of OSD/MBE/SBE Subcontractors/Vendors:	1
# of Local Subcontractors-Vendors:	6
\$ Value of OSD/MBE/SBE Participation:	\$ 57,060.00
\$ Value of Local Participation:	\$ 1,645,946.35

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

PROJECT DIRECTORY:

HCPS Department:	Planning & Construction
HCPS Representative:	Chuck Plante
Subcontractor/Scope	Voltair Consulting Engineers
Subcontractor/Scope	Larry Mason Furniture Move
Subcontractor/Scope	Larry Mason Floor/Wall Prote
Subcontractor/Scope	N/A
Subcontractor/Scope	N/A
Construction Manager / GC:	Halfacre Construction Co.
CM/GC PROJECT MANAGER:	Tom Rees, Project Manager
Design Professional:	Voltair Consulting Engineers
REPORT DATE, PREPARED BY:	07/02/2019 Priscilla Harsham

PROJECT DESCRIPTION:

Scope of Work:
 Moving all furniture, phones, TV's and computers and lay floor and wall protection. Demolition of the ceiling system for Mechanical upgrades.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
HVAC	0%	N/A
CEILING	0%	N/A
ROOFING	0%	N/A
AHU	0%	N/A
ELECTRIC	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$ 2,451,526.00
AMOUNT BILLED TO DATE:	\$ -
PERCENT DOLLARS EXPENDED:	0%
CONTRACT CALENDAR DAYS:	0
CALENDAR DAYS EXPENDED:	0
PERCENT TIME EXPENDED:	0%
TOTAL LOST WEATHER DAYS:	0