

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Alafia Elementary School - 4-5 Playground
Address: 3535 Culbreath Rd.
City/State/Zip: Valrico, FL 33594
 District Project Number: 100064

PROJECT DIRECTORY:
HCPS Department: Sites and Utilities
HCPS Representative: Derek Maples

Contractor / Bid-Vendor: Thunder Bay Construction
Contractor / Bid-Vendor: Playmore Recreational
Contractor / Bid-Vendor: Big Earth Landscape
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

PROJECT OVERVIEW: (A=Actual, P=Projected)

Project Start:	Date	(A/P)
6/2/2019	A	
Inspection/Task: Equipment Installation	6/7/2019	A
Inspection/Task: Mulch Installation	08/02/19	A
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	08/02/19	P
Total Project Duration:	17	Days

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A
REPORT DATE, PREPARED BY: 6/18/2019 Derek Maples

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	3
# of OSD/MBE/SBE Bid-Vendors:	1
# of Local Bid-Vendors:	2
\$ Value of OSD/MBE/SBE Participation:	\$ 4,200.00
\$ Value of Local Participation:	\$ 6,000.00

PROJECT DESCRIPTION:
Scope of Work:
 Replace 4-5 playground and fall surfacing.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Equipment	100%	Equipment Installed
Surfacing	100%	Fall Surfacing Installed
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$ 28,108.00
AMOUNT BILLED TO DATE:	\$ -
PERCENT DOLLARS EXPENDED:	0%
CONTRACT CALENDAR DAYS:	17
CALENDAR DAYS EXPENDED:	16
PERCENT TIME EXPENDED:	94%
TOTAL LOST WEATHER DAYS:	0

COMMENTS:
 Pending additional mulch.