

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Marshall Middle School - Refinish Gym Floor
Address: 18 South Maryland Ave
City/State/Zip: Plant City, FL 33563
 District Project Number: 100024

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	02/25/19	A
Inspection/Task: Sand	02/27/19	A
Inspection/Task: Paint	03/12/19	A
Inspection/Task: Sealer	03/14/19	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	03/15/19	P
Total Project Duration:	18	Days

Contractor / Bid-Vendor: All Sport Court Surfacing

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A

CM/GC PROJECT MANAGER: N/A

Design Professional: N/A

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 1

of OSD/MBE/SBE Bid-Vendors: 0

of Local Bid-Vendors: 0

\$ Value of OSD/MBE/SBE Participation: \$ -

\$ Value of Local Participation: \$ -

REPORT DATE, PREPARED BY: 3/12/2019 Janssen Gingras

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS

State of Florida

County List:

City List:

Other List:

PROJECT DESCRIPTION:

Scope of Work:
 Sand and refinish gymnasium floor. Drum sand floor to bare wood. Layout and paint game lines and logo. Seal floor.

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Prep	100%	Sand
Finish	20%	Paint
Finish	0%	Seal
N/A	0%	N/A
N/A	0%	N/A

COMMENTS:

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	13,228.64
AMOUNT BILLED TO DATE:		
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		18
CALENDAR DAYS EXPENDED:		15
PERCENT TIME EXPENDED:		83%
TOTAL LOST WEATHER DAYS:		0