

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Marshall Middle School - Refinish Gym Floor  
**Address:** 18 South Maryland Ave  
**City/State/Zip:** Plant City, FL 33563  
 District Project Number: 100024

**PROJECT DIRECTORY:**

**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	02/25/19	A
<b>Inspection/Task:</b> Sand	02/27/19	A
<b>Inspection/Task:</b> Paint	03/12/19	A
<b>Inspection/Task:</b> Sealer	03/14/19	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	03/15/19	A
<b>Total Project Duration:</b>	18	Days

**Contractor / Bid-Vendor:** All Sport Court Surfacing

**Contractor / Bid-Vendor:** N/A

**Contractor / Bid-Vendor:** N/A

**Contractor / Bid-Vendor:** N/A

**Contractor / Bid-Vendor:** N/A

**Construction Manager / GC:** N/A

**CM/GC PROJECT MANAGER:** N/A

**Design Professional:** N/A

REPORT DATE, PREPARED BY: 3/18/2019 Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

**Total # of Bid-Vendors:** 1

**# of OSD/MBE/SBE Bid-Vendors:** 0

**# of Local Bid-Vendors:** 0

**\$ Value of OSD/MBE/SBE Participation:** \$ -

**\$ Value of Local Participation:** \$ -

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Sand and refinish gymnasium floor. Drum sand floor to bare wood. Layout and paint game lines and logo. Seal floor.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Prep	100%	Sand
Finish	100%	Paint
Finish	100%	Seal
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	13,228.64
<b>AMOUNT BILLED TO DATE:</b>	\$	13,228.64
<b>PERCENT DOLLARS EXPENDED:</b>		100%
<b>CONTRACT CALENDAR DAYS:</b>		18
<b>CALENDAR DAYS EXPENDED:</b>		18
<b>PERCENT TIME EXPENDED:</b>		100%
<b>TOTAL LOST WEATHER DAYS:</b>		0