

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Jennings Middle School - Refinish Gym Floor  
**Address:** 9325 Governors Run Drive  
**City/State/Zip:** Seffner, FL 33584  
**District Project Number:** 100035

**PROJECT DIRECTORY:**  
**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**Contractor / Bid-Vendor:** All Sport Court Surfacing  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A

<b>PROJECT OVERVIEW:</b> (A=Actual, P=Projected)	Date	(A/P)
<b>Project Start:</b>	03/06/19	A
<b>Inspection/Task:</b> Sand	03/06/19	A
<b>Inspection/Task:</b> Paint	04/26/19	A
<b>Inspection/Task:</b> Sealer	04/30/19	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	05/03/19	A
<b>Total Project Duration:</b>	58	Days

**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

REPORT DATE, PREPARED BY: 5/3/2019 Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

**Total # of Bid-Vendors:** 1  
**# of OSD/MBE/SBE Bid-Vendors:** 0  
**# of Local Bid-Vendors:** 0  
**\$ Value of OSD/MBE/SBE Participation:** \$ -  
**\$ Value of Local Participation:** \$ -

**PROJECT DESCRIPTION:**  
**Scope of Work:**  
 Sand and refinish gymnasium floor. Demo and replace damaged flooring. Drum sand floor to bare wood. Layout and paint game lines and logo. Seal floor.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Prep	100%	Sand
Finish	100%	Paint
Finish	100%	Seal
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility
This project was delayed due to the floor repair being more involved than previously thought. Vendor needed more material.	Sites and Utilities

**CONTRACT STATUS:**

CURRENT CONTRACT AMOUNT:	\$	9,765.40
AMOUNT BILLED TO DATE:	\$	9,765.40
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		58
CALENDAR DAYS EXPENDED:		58
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0

**COMMENTS:**