

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Hammond Elementary
Address: 8008 N. Mobley Rd
City/State/Zip: Odessa, FL 33556
 District Project Number: **100072**

PROJECT OVERVIEW: (A=Actual, P=Projected) Date (A/P)

Project Start:	06/03/19	
Inspection/Task: Waterproofing - Stage 1		PASSED
Inspection/Task: Waterproofing - Stage 2		PASSED
Inspection/Task: Waterproofing - Final		TBD
Inspection/Task:		
Inspection/Task:		
Final Completion:		
Total Project Duration:	75	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	1
# of OSD/MBE/SBE Bid-Vendors:	0
# of Local Bid-Vendors:	1
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility
Rain Delays	

COMMENTS:

PROJECT DIRECTORY:

HCPS Department: Facilities Maintenance Support
HCPS Representative: Ben Moore

Contractor / Bid-Vendor: Specialized Property Svcs
Contractor / Bid-Vendor: Sherwin Williams
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
 CM/GC PROJECT MANAGER:
Design Professional: N/A

REPORT DATE, PREPARED BY: 8/13/2019 Todd Cooper

PROJECT DESCRIPTION:

Scope of Work:
 Waterproofing/Painting

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site Visit	5%	COMPLETE
Construction Manager	20%	COMPLETE
Bid Posting/Award	25%	COMPLETE
Board Approval	35%	COMPLETE
Prep	50%	COMPLETE
Repair/Sealant	60%	COMPLETE
Primer	75%	COMPLETE
Top Coat	90%	
Sub Completion	95%	
Project Closeout	100%	

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	280,292.00
AMOUNT BILLED TO DATE:	\$	225,272.00
PERCENT DOLLARS EXPENDED:		80%
CONTRACT CALENDAR DAYS:		75
CALENDAR DAYS EXPENDED:		
PERCENT TIME EXPENDED:		
TOTAL LOST WEATHER DAYS:		0