

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Madison Middle School - Refinish Gym Floor
Address: 4444 W Bay Vista Ave
City/State/Zip: Tampa, FL 33611
 District Project Number: **100067**

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	12/26/19	P
Inspection/Task: Sand	12/27/19	P
Inspection/Task: Paint	01/13/20	P
Inspection/Task: Sealer	01/23/20	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	01/24/20	P
Total Project Duration:	29	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	1
# of OSD/MBE/SBE Bid-Vendors:	0
# of Local Bid-Vendors:	0
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	\$ -

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: All Sport Court Surfacing
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 8/5/2019 Janssen Gingras

PROJECT DESCRIPTION:

Scope of Work:
 Sand and refinish gymnasium floor. Drum sand floor to bare wood. Layout and paint game lines and logo. Seal floor.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Prep	0%	Sand
Finish	0%	Paint
Finish	0%	Seal
N/A	0%	N/A
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$ 12,554.60
AMOUNT BILLED TO DATE:	
PERCENT DOLLARS EXPENDED:	0%
CONTRACT CALENDAR DAYS:	29
CALENDAR DAYS EXPENDED:	0
PERCENT TIME EXPENDED:	0%
TOTAL LOST WEATHER DAYS:	0